

STRAWBERRY FIELDS
STAPLEFORD
PARISH COUNCIL *Monthly* NEWSLETTER 019



PROGRAMME DATES

Start on site October 2023

Completion on site September 2025

PROGRESS SUMMARY AND PLANNED ACTIVITIES

Section 1 – Block B

- PC achieved

Section 2 – Block A, C, D, E

- PC achieved
- External landscape snagging in progress - starting 16th June 2025
- Internal snagging and communal snagging in process

Section 3 - Block F

- BCL snagging in process
- Lift commissioning booked in week commencing 16th June 2025
- Apartment commissioning complete
- Client snagging to commence week commencing 23rd June 2025
- External works in progress

Block G

- BCL snagging in process
- Communal carpets being installed
- Apartment commissioning in progress
- External works in progress

Block H

- Communal decoration in progress
- Communal carpets commence 16th June 2025
- External works in progress

Section 4 – Block K

- Decoration commences week commencing 16th June 2025
- Commissioning to commence 30th June 2025





PROGRESS SUMMARY AND PLANNED ACTIVITIES (CONTINUED)

Block L

- Joinery and kitchens being completed & snagged
- BCL snagging making good
- Decoration to commence early July

Section 5 – Block I

- Joinery / kitchen commenced
- Level 1 joinery and kitchen deliveries on site

Block J

- M&E 2nd fix in progress

Bungalows

- 4no. plots up to decoration levels
- All plots first fixed drylined
- M&E closure received on next 6no. plots
- Externals power booked for week commencing the 23rd June 2025
- Facades – bin stores, green roofs and hanging slate in progress
- Delayed GRC all on-site now.



CONTACT *details*

RANGEFORD VILLAGES

Rangeford Villages
Wesley Ridgway Village Manager
Wesley.Ridgway@rangefordstrawberryfields.co.uk

Annabel Blake Community Engagement and Events Manager
Annabel.Blake@rangefordstrawberryfields.co.uk

www.rangefordvillages.co.uk



Bennett Construction
David Larkin Project Manager
David.Larkin@bennettc.co.uk